

**CELEBRATION COMMUNITY DEVELOPMENT DISTRICT  
TREE PRUNING SCHEDULE  
February 1 to November 30, 2010**

LOCATION	STATUS	NOTES
<b>Celebration Village</b>		
Celebration Ave. from North Village to Sycamore	100% Complete	Pending touch ups
Celebration Ave. from Sycamore to Campus Street (Southside responsibility of Lexin)	100 % Complete	Pending touch ups
Celebration Ave. from Campus Street to Starling	100% Complete	Pending touch ups
Celebration Ave. from Starling to Waterside	100% Complete	Pending touch ups
Celebration Ave. from Waterside to Old Blush	90 % - Complete	With the exemption of Jeater Bend, pending touch ups due to parked cars.
Celebration Ave. from Old Blush to end of Celebration Ave. in Artisan Park	100 % Complete	Pending touch ups
Waterside to Celebration Blvd.	100% Complete	
<b>North Village</b>		
Street tree pruning	100% Complete	Cel. Blvd. pending touch ups due to parked cars.
<b>Celebration Village &amp; Lake Evalyn</b>		
Street tree pruning	90% Complete	Pending touch ups in Trumpet Pl., and Nadina Pl. due to parked cars.
<b>South Village</b>		
Street tree pruning	85% Complete	Pending touch ups due to parked cars.
<b>Roseville Corner</b>		
Street tree pruning	100 % Complete	Pending touch ups due to parked cars.
<b>East Village</b>		
Street tree pruning	100% Complete	Pending touch ups due to parked cars.
<b>Aquila Loop</b>		
Street tree pruning	90% Complete	Golden Canna pending touch ups due to parked cars.
<b>Artisan Park</b>		
Street tree pruning	100% Complete	Pending touch ups due to parked cars.

**CELEBRATION COMMUNITY DEVELOPMENT DISTRICT  
STREET TREE PRUNING ONGOING SCHEDULE – CURRENT CONTRACT**

<b>LOCATION</b>	<b>DATES</b>	<b>COMMENTS</b>
Celebration Ave. from Waterside to Artisan Park Circle	Nov. 22 <sup>nd</sup> . to Dec. 3 <sup>rd</sup> .	Touch ups.
North Village	Dec.6 to Dec. 17	Touch up work to complete Village
Celebration Village	Dec. 20 to Dec. 31	Touch up work to complete Village
West Village	Jan. 3 <sup>rd</sup> . to Jan. 14 <sup>th</sup>	Touch up work to complete Village
East Village	Jan. 17 <sup>th</sup> . to Jan. 28 <sup>th</sup> .	Touch up work to complete Village
Aquila Reserve	Jan. 28 <sup>th</sup> . to Feb. 11 <sup>th</sup> .	Touch up work to complete Village

**WASHINGTONIANS PALMS PRUNING SCHEDULED**

Community wide	Nov. 29 <sup>th</sup> . to Dec. 17 <sup>th</sup> .	3 <sup>rd</sup> . Annual contract pruning
----------------	--	---

**CRAPE MYRTLES PRUNING SCHEDULED**

Community wide	Jan. 3 <sup>rd</sup> . to Feb. 11 <sup>th</sup> .	Annual pruning
----------------	---	----------------

**CELEBRATION COMMUNITY DEVELOPMENT DISTRICT  
STREET TREE PRUNING SCHEDULE –CONTRACT YEAR 2**

<b>LOCATION</b>	<b>DATES</b>
North Village	March
Celebration Village	April
West Village and Lake Evalyn	May
Roseville Corner	June
East Village	July
Aquila Loop and Artisan Park	August

**SIDEWALK PRUNING**

Will be perform in October community wide  
November and December – touch up pruning and detail work.

**WASHINGTONIAN PRUNING**

Will be performed in March, July and November